

COMPLETION REPORT

1	Name of the work	Improvements to roads & drain at 1st & 2nd cross (Left Side) 8th main road Bhuvaneshwari nagara in Ward No. 14, Bagalagunte.		
2	Sanctioned Estimate No. & Date	75 me . 42/100/106/13-14-28-10-2014		
3	Head of Account which is chargeable	p. 100 1771		
4	Instrument Order NO. & Date	20/10/32/11-15-2014 25-3-2015		
5	Name Of Contractor	Sri H C Siddegowda, A Hullukere, Bevinahalli (Post), Mandya (Taluk & District).		
6	Time Stipulated for Completion of work	90 days		
a				
b	Delay in Exculpation of Work	229 days		
7	Measurement recorded in	3404/ page - 34030-52		
8	Check Measurement of the Asst	MB no 3404/ page - 34030-52		
9	Name of the office/official in charge of the work	AEE (SSD)		
10	a) Asst. Eng/junior Eng	DS. 2000-04		
	b) Asst. Exe Engineer	2000-04		
	Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
	20.04	19 36189.00	—	63841.00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER